

PRE-CONSTRUCTION CHECKLIST

FOR CONSTRUCTION SITE OWNERS/OPERATORS & CONTRACTORS

| Date | e: Site: | | |
|-----------------------------------|--|---|--|
| Owner's Name: Company Name: | | Company Name: | |
| Owr | ner's Address: | | |
| Owner's Email: Ov | | Owner's Telephone #: | |
| General Contractor: Main Contact: | | Main Contact: | |
| GC's | s Address: | | |
| GC's | s Email: | GC's Telephone #: | |
| 1. | 1. SWPPP and Qualified Inspection reports to be posted onsite and accessible: Note Location of SWPPP: | | |
| 2. | 2. Obtain Signed Contractor Certifications | | |
| 3. | | | |
| 4. | | | |
| _ | acres/Twice a week inspection required, if soil disturbances are > 5 acres | | |
| 5. | Submit for approval a written Notice of Inspection Frequency Reduction to the Town's Code Enforcement Officer prior to reducing inspections | | |
| 6 | . Twice a week inspection required by a Qualified Inspector, if site discharges to a 303(d) | | |
| | 7. 5 Acre Waiver Letter Received | | |
| | 8. SPHO Determination Letter Received | | |
| | 9. Install and maintain stabilized construction entrance(s) | | |
| | 10. Remove sediment from streets and paved areas as needed | | |
| | 11. Install perimeter controls | | |
| 12 | 12. Install interior erosion and sediment controls as per plan (as grading permits) | | |
| 13 | 13. Maintain erosion and sediment controls | | |
| 14 | . Install a designated concrete truck washout are | ea with liner. Install a minimum of 100 feet from | |
| | drainage swales, storm drain inlets, wetlands, s | streams and other surface waters | |
| 15 | 15. Utilize dust control as needed | | |
| 16 | | r 14 days (<5 acres). Seeding should occur within 24 | |
| | hours of final grading to minimize the need for | | |
| | 17. Stabilize inactive stockpiles, install silt fence at downslope perimeter | | |
| 18 | | November 15 th - April 1 st , (2 tons per acre of straw | |
| - | with seed, 4 tons of straw if seed is not applied |) | |
| 19. | . Other: | | |